Original/Duplicate/ Triplicate

Contract Certificate

(For Other Works) Date : ……

No…**1st and final**…

Division: **Dasarahalli** Sub-Division: **Shettyhalli**

Bill Received No……Dated …… Cash Book Voucher No. …… Dated……

Scheduled Doctet No…… Head of Account……

Name of work (as per sanctioned estimate) - **Modified Estimate for improvements & Asphalting of Ravindranagara 1st main & 2nd Main roads in Ward No.13 in Shettyhalli Sub-Division**

Name of contractor and Full Address …**Sri G.N.Ramesh**……

Reference to Agreement No.

Certified that the measurements were taken by me on 31-3-16 and recorded in pages..4116116-4116123 ..... of measurements Book No .4162...and that the work is satisfactorily executed.

Contractor **Officer – in – charge of work**

Certified that the measurements were checked by me on ……31/3/2016……and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Accountant II have been actually bought to the site of the work and contactor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement

If Memorandum of Payment **WORK CODE: 013-15-000007** **Sub-Division Officer**

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

		Amount
1.	Total Value of work done or supplies made as per account within	
2.	Deduct amount to be held in reserve being……..percent Rs. ……	
3.	-do- Balance	
4.	Deduct Payments: a) Amount of previous payment as in the Office Cash Book Voucher No. ……Dated……S.D. No. …… Amount adjusted towards cash advance recovery of b) Payments cost store or other materials supplied.	
5.	Balance being unpaid value of work done held in reserve	
6.	Deduct cash advance made on the office Cash Book Voucher No. …… dated……less adjustments	
7.	Net amount due to or from contractor	
	Unadjusted items	
8.	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied.	

Contractor Signature

Received Rs. …… (in words)

……

……by cash and by adjustment of

Payment as per memorandum (For use in the office)

(In final settlement of all demand)

Witness:

1.

2.

Stamp

Signature of the Contractor

Date

Paid by me by Cheque No. …… Dated……

Cash Rs. …… Dated……

Initials of office making payment dated……

Executive Engineer

Sl. No.	Description of item	Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
			Qty	Cost	Qty	Rate	Cost	Qty	Cost	
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. KSRB 2-1.2: – do – Hard soil(P.5, I. No..2.2 PW, P & IWTD -SR 2013-14)	Cum			391.26	75.60	29579	391.26	29579	
2	Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406	Cum			384.25	1436.56	551998	384.25	551998	
3	Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.	Cum			1227.00	35.21	43203	1227.00	43203	
6	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications.	Sqm			3205.00	3.02	9679	3205.00	9679	
7	Providing and applying tack coat on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.	Sqm			3205.00	18.74	60062	3205.00	60062	
8	Providing and laying bituminous concrete with 30-40 TPH batch type hot mix plant producing an average output of75 tonnes per hour using crushed aggregates of specified grading,premixed with bituminous binder at 5.4 to 5.6% of mix and filler,transporting the hot mix to work site, laying with a hydrostatic paverfinisher with sensor control to the required grade, level and alignment,rolling with smooth wheeled, vibratory and tandem rollers to achievethe desired compaction as per MORTHspecification clause No. 500.9complete in all respects as per specifications.30-45mm compacted thickness (Grading II) with 6% Bitumen 60/70 grade using 40-60 HMP	Sqm			124.33	9696.72	1205609	124.33	1205609	

Sl. No.	Description of item	Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
			Qty	Cost	Qty	Rate	Cost	Qty	Cost	
9	Carriage of mixed materials 10kms . For items of Sl. No (1) rs. 5.20 per cum/km.	Sqm			508.58	56.16	28562	508.58	28562	
10	Disposal of debries to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 10km a) Basic rate for haulage of materials as per item no. 17.4/KSRRB:M100-4.1……Rs. 2.00 Tonne/km b) Average earth work 1.28 Tonne/km for Rs. 2.00/Km c) Add loading and unloading item no. 17.1 KSRRB M100-1 Rs. 62.20 (P.150, Item no. 18.57/1, PWD SR 2013-14)	Cum			391.26	72.71	28449	391.26	28449	
						Total	**1957141**		**1957141**	

Certificate

1 Work done is satisfactory

2 There are no departmental issues made to the contractor

3 The contractor has supplied the materials in good condition

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶಬ್ಬತಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Assistant Engineer